Bruhath Bangalore Mahanagara Palike Dasarahalli Zone

Name of Work : Providing water Supply Lines and Other Works in Chikkasandra and Shettyhalli in ward no 12, Shettyhalli sub division

EMB

1st And Final Bill Qty

Sl No	Description of Items	No	L	B	D	Qty	
1	KSRRB300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontle throw up to 2m and an average lift up to 0.5m, excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications with all leads and lift ect Complete as per the direction of Engineer In Charge of the work. Including Conveying the excavated earth silt, debries and over burden earth etc, to lead of 0.00 to 5.0Km distance by using privatevehicles this includes the cost of loading and unloading charges ect, Complete as per the direction of Engineer In Charge of the work						
	Babanna Lay Out 1st Main	9	30.00	0.75	0.90	182.25	
		1	28.00	0.75	0.90	18.90	
	Babanna Lay Out 3rd Cross	1	29.00	0.75	0.90	19.58	
	Babanna Lay Out 4th Cross	2	30.00	0.75	0.90	40.50	
		1	24.00	0.75	0.90	16.20	
	Babanna Lay Out 5th Cross	1	30.00	0.75	0.90	20.25	
		1	12.00	0.75	0.90	8.10	
	Cross Raods	3	30.00	0.75	0.90	60.75	
		1	4.00	0.75	0.90	2.70	
	Cross Raods	3	30.00	0.75	0.90	60.75	
		1	3.00	0.75	0.90	2.03	
	Cross Raods	1	30.00	0.75	0.90	20.25	
		1	11.00	0.75	0.90	7.43	
	Cross Raods	1	30.00	0.75	0.90	20.25	
		1	13.00	0.75	0.90	8.78	
	Cross Raods	1	28.00	0.75	0.90	18.90	
	Babanna Lay Out 1st "A " Main Road	7	30.00	0.75	0.90	141.75	
		1	16.00	0.75	0.90	10.80	
	Babanna Lay Out 2nd Main Road	7	30.00	0.75	0.90	141.75	
		1	9.00	0.75	0.90	6.08	
	Babanna Lay Out 2nd Main Road Cross roads	1	24.00	0.75	0.90	16.20	
	Babanna Lay Out 2nd Main Road Cross roads	1	30.00	0.75	0.90	20.25	
		1	26.00	0.75	0.90	17.55	
	Babanna Lay Out 4th Main Road	2	30.00	0.75	0.90	40.50	
		1	2.00	0.75	0.90	1.35	
	Babanna Lay Out 4th Main Road 1st Cross	1	30.00	0.75	0.90	20.25	
		1	14.00	0.75	0.90	9.45	
	Babanna Lay Out 4th Main Road 2nd Cross	1	30.00	0.75	0.90	20.25	
		1	14.00	0.75	0.90	9.45	
	Vegitable Market Road	4	30.00	0.75	0.90	81.00	
		1	4.00	0.75	0.90	2.70	
	Babanna Lay Out 5th Main RoadUp to BNR School	5	30.00	0.75	0.90	101.25	
		1	6.00	0.75	0.90	4.05	
	Babanna Lay Out 5th Main 3rd Cross Road	3	30.00	0.75	0.90	60.75	
		1	4.00	0.75	0.90	2.70	
	Chikkasandra						
	Ragi mechine Road	2	30.00	0.75	0.90	40.50	
		1	23.00	0.75	0.90	15.53	

contin....

Executed 14/6/2024

Assistant Executive Engineer
Shettyhalli Sub -Division

Scanned by CamScanner

Cross Raods						
Cross Raods	3	30.00	0.75	0.90	60.75	
	2	30.00	0.75	0.90	40.50	
Cross Raods	1	10.00	0.75	0.90	6.75	
	2	30.00	0.75	0.90	40.50	
4th Cross Raods	1	11.00	0.75	0.90	7.43	
	5	30.00	0.75	0.90	101.25	
3rd Cross Raods	1	26.00	0.75	0.90	17.55	
	5	30.00	0.75	0.90	101.25	
2nd Cross Raods	1	10.00	0.75	0.90	6.75	
	5	30.00	0.75	0.90	101.25	
1st Cross Raods	1	16.00	0.75	0.90	10.80	
	5	30.00	0.75	0.90	101.25	
1st 'A' Cross Raods	1	20.00	0.75	0.90	13.50	
	1	30.00	0.75	0.90	20.25	
1st 'B' Cross Raods	1	7.00	0.75	0.90	4.73	
	1	30.00	0.75	0.90	20.25	
1st 'C' Cross Raods	1	6.00	0.75	0.90	4.05	
	1	30.00	0.75	0.90	20.25	
	1	3.00	0.75	0.90	2.03	
MP Lay Out						
3rd Cross Raods	1	30.00	0.75	0.90	20.25	
	1	25.00	0.75	0.90	16.88	
4th Cross Raods	2	30.00	0.75	0.90	40.50	
	1	10.00	0.75	0.90	6.75	
Anjanadri Lay Out						
6th Cross Raods	6	30.00	0.75	0.90	121.50	
	1	7.00	0.75	0.90	4.73	
5th Cross Raods	4	30.00	0.75	0.90	81.00	
	1	24.50	0.75	0.90	16.54	
3rd Cross Raods	10	30.00	0.75	0.90	202.50	
A Y R Lay Out						
11th Cross Raods	2	30.00	0.75	0.90	40.50	
	1	5.00	0.75	0.90	3.38	
10th Cross Raods	2	30.00	0.75	0.90	40.50	
	1	16.50	0.75	0.90	11.14	
9th Cross Raods	2	30.00	0.75	0.90	40.50	
8th Cross Raods	4	30.00	0.75	0.90	81.00	
	1	6.25	0.75	0.90	4.22	
7th Cross Raods	4	30.00	0.75	0.90	81.00	
6th Cross Raods	1	30.00	0.75	0.90	20.25	
	1	5.40	0.75	0.90	3.65	
A Y R Lay Out Main Road	24	30.00	0.75	0.90	486.00	
	1	26.00	0.75	0.90	17.55	
Sahyadri Lay Out	10	30.00	0.75	0.90	202.50	
	1	26.50	0.75	0.90	17.89	
Royal Avenue Road	7	30.00	0.75	0.90	141.75	
	1	5.60	0.75	0.90	3.78	
Kaveri Lay Out						

contin....

Assistant Executive Engineer
Shettyhalli Sub -Division

Scanned by CamScanner

	5th Cross						
		8	30.00	0.75	0.90	162.00	
	4th Cross Road	1	6.20	0.75	0.90	4.19	
	3rd Cross Road	8	30.00	0.75	0.90	162.00	
		4	30.00	0.75	0.90	81.00	
	BRUNDAVAN Lay Out	1	9.00	0.75	0.90	6.08	
	3rd Cross Road						
		4	30.00	0.75	0.90	81.00	
	2nd Cross Road	1	11.00	0.75	0.90	7.43	
		4	30.00	0.75	0.90	81.00	
	Main Road	1	13.00	0.75	0.90	8.78	
		3	30.00	0.75	0.90	60.75	
						4313.22	**Cum**
			Qty Limited To			**4265.78**	**Cum**

Asst Engineer
Ward No-12

Asst Executive Engineer
Shetty hally Sub Div. Division

2	Providing and instaling at site of work 63mm (0.662) PVC pipe of 6kg/cm2 including cost of pipes and specials and labour including lowering in to trenches, laying true to line, level and perpect linking at joints leak prooff includig joiting of approoved type with all labour and lift charges, handling charges including encasing the pipe all round to a depth not less than 15cm with gravel or selected earth available from the excavation etc, complete.						
	Babanna Lay Out 1st Main	9	30.00			270.00	
		1	28.00			28.00	
	Babanna Lay Out 3rd Cross	1	29.00			29.00	
	Babanna Lay Out 4th Cross	2	30.00			60.00	
		1	24.00			24.00	
	Babanna Lay Out 5th Cross	1	30.00			30.00	
		1	12.00			12.00	
	Cross Raods	3	30.00			90.00	
		1	4.00			4.00	
	Cross Raods	3	30.00			90.00	
		1	3.00			3.00	
	Cross Raods	1	30.00			30.00	
		1	11.00			11.00	
	Cross Raods	1	30.00			30.00	
		1	13.00			13.00	
	Cross Raods	1	28.00			28.00	
	Babanna Lay Out 1st "A " Main Road	7	30.00			210.00	
		1	16.00			16.00	
	Babanna Lay Out 2nd Main Road	7	30.00			210.00	
		1	9.00			9.00	
	Babanna Lay Out 2nd Main Road Cross roads	1	24.00			24.00	
	Babanna Lay Out 2nd Main Road Cross roads	1	30.00			30.00	
		1	26.00			26.00	
	Babanna Lay Out 4th Main Road	2	30.00			60.00	
		1	2.00			2.00	

contin....

Scanned by CamScanner

	Babanna Lay Out 4th Main Road 1st Cross	1	30.00			30.00	
		1	14.00			14.00	
	Babanna Lay Out 4th Main Road 2nd Cross	1	30.00			30.00	
		1	14.00			14.00	
	Vegitable Market Road	4	30.00			120.00	
		1	4.00			4.00	
	Babanna Lay Out 5th Main RoadUp to BNR School	5	30.00			150.00	
		1	6.00			6.00	
	Babanna Lay Out 5th Main 3rd Cross Road	3	30.00			90.00	
		1	4.00			4.00	
	Chikkasandra					0.00	
	Ragi mechine Road	2	30.00			60.00	
		1	23.00			23.00	
	Cross Raods	3	30.00			90.00	
	Cross Raods	2	30.00			60.00	
		1	10.00			10.00	
	Cross Raods	2	30.00			60.00	
		1	11.00			11.00	
	4th Cross Raods	5	30.00			150.00	
		1	26.00			26.00	
	3rd Cross Raods	5	30.00			150.00	
		1	10.00			10.00	
	2nd Cross Raods	5	30.00			150.00	
		1	16.00			16.00	
	1st Cross Raods	5	30.00			150.00	
		1	20.00			20.00	
	1st 'A' Cross Raods	1	30.00			30.00	
		1	7.00			7.00	
	1st 'B' Cross Raods	1	30.00			30.00	
		1	6.00			6.00	
	1st 'C' Cross Raods	1	30.00			30.00	
		1	3.00			3.00	
	MP Lay Out					0.00	
	3rd Cross Raods	1	30.00			30.00	
		1	25.00			25.00	
	4th Cross Raods	2	30.00			60.00	
		1	10.00			10.00	
	Anjanadri Lay Out					0.00	
	6th Cross Raods	6	30.00			180.00	
		1	7.00			7.00	
	5th Cross Raods	4	30.00			120.00	
		1	24.50			24.50	
	3rd Cross Raods	10	30.00			300.00	
	A Y R Lay Out					0.00	
	11th Cross Raods	2	30.00			60.00	
		1	5.00			5.00	
	10th Cross Raods	2	30.00			60.00	
		1	16.50			16.50	

contin....

24/6/2024

Assistant Executive Engineer
Shettyhalli Sub -Division

Scanned by CamScanner

	9th Cross Raods						
	8th Cross Raods	2	30.00			60.00	
		4	30.00			120.00	✓
	th Cross Raods	1	6.25			6.25	✓
	6th Cross Raods	4	30.00			120.00	✓
		1	30.00			30.00	✓
	A Y R Lay Out Main Road ✓	1	5.40			5.40	✓
		24	30.00			720.00	✓
	Sahyadri Lay Out ✓	1	26.00			26.00	✓
		10	30.00			300.00	✓
	Royal Avenue Road	1	26.50			26.50	✓
		7	30.00			210.00	✓
	Kaveri Lay Out ✓	1	5.60			5.60	✓
	5th Cross					0.00	
		8	30.00			240.00	✓
	4th Cross Road	1	6.20			6.20	✓
	3rd Cross Road	8	30.00			240.00	✓
		4	30.00			120.00	✓
	BRUNDAVAN Lay Out ✓	1	9.00			9.00	✓
	3rd Cross Road					0.00	✓
		4	30.00			120.00	✓
	2nd Cross Road	1	11.00			11.00	✓
		4	30.00			120.00	✓
	Main Road	1	13.00			13.00	✓
		3	30.00			90.00	✓
						6389.95	✓
				Qty Limited		5509.00	Rmt

Executed
21/6/2024.

Asst Engineer
Ward No-12

Asst Executive Engineer
Shetty hally Sub Division

Assistant Executive Engineer
Shettyhalli Sub -Division

3	Refilling available earth around pipe lines, cables in layers not exceeding 20cms in depth, compacting each deposited layer by ramming after watering with lead upto 50m. and lift upto 1.5 m. including cost of all labour complete as per specifications and complete as per the direction of Engineer-in-charge of the work.	
	Qty Same As Item No 1	4265.78 Cum

Executed
22/6/2024.

Asst Engineer
Ward No-12

Asst Executive Engineer
Shetty Hally Sub Division

Assistant Executive Engineer
Shettyhalli Sub -Division

4	**Supplying and fixing precast reinforced concrete slab 10 cm thick of mix M20 using 20mm and downsize graded granite metal using reinforcement 10mm dia steel at 150mmc/c bothways cost, transportation, hire charges of machinery, machine cutting the vertical face to get plain even surface etc., complete with all leads and lift conveyance charges, labour charges inclusive of cost of all materials complete as per specifications and complete as per the direction of Engineer-in-charge of the work.**					
	Abbigere Main Road	82	1.20	0.60		59.04 ✓
	Abbigere Main Road	308	0.90	0.60		166.32 ✓

contin....

Scanned by CamScanner

						225.36	
				Qty Limited		220.00	Sqm

Asst Engineer
Ward No-12

Asst Executive Engineer
Shetty hally Sub Division

Shettyhalli Sub -Division

5	Providing and laying Pre Cast Drain Cover slabs of 250mm thickness Including cost of all materils labour, curring trasportation, loading, unloading etc , Complete as per specifications and complete as per the direction of Engineer-in-charge of the work.						
	M P Lay Out 2nd Cross	10	1.50	0.60		9.00	
	M P Lay Out 3rd Cross	9	1.50	0.60		8.10	
		1	1.20	0.60		0.72	
	Opp Road	2	1.50	0.60		1.80	
	M P Lay Out 4th Cross	11	1.50	0.60		9.90	
						29.52	Sqm

Asst Engineer
Ward No-12

Asst Executive Engineer
Shetty hally Sub Division

6	Removing and resetting of footpath Slab etc, Complete as per specification and Complete as per the direction of Engineer-in-charge of the work.						
	Abbigere Main Road PHC to Rainbow School North side	23	30.00	0.90		621.00	
		1	16.50	0.90		14.85	
	Abbigere Main Road PHC to Rainbow School South side	29	30.00	0.90		783.00	
		1	18.60	0.90		16.74	
						1435.59	
				Qty Limited		1368.00	Sqm

Asst Engineer
Ward No-12

Asst Executive Engineer
Shetty hally Sub Division

Shettyhalli Sub -Division

CERTIFICATE

The cetified that the Contractor has Complete work satisfactorily
The cetified that the Contractor clear the debries from work spot
There is no depormentle issue of materials

Asst Engineer
Ward No-12

Asst Executive Engineer
Shetty hally Sub Division

Shettyhalli Sub -Division

contin....

Scanned by CamScanner